

September 30, 2011

France Avenue Sidewalk

Dear Resident:

Along the 4700 block, they have continued excavating and placing the modular block wall. The wall should be completed by the middle of next week and then grading will take place for the concrete sidewalk. Once the concrete sidewalk is completed the fence will then be constructed, this won't happen until the following week.

Crews continue working on the lannon stone wall and should finish by late next week. Once the lannon stone wall is completed they will install a 6" bituminous maintenance strip between the concrete sidewalk and the lannon stone wall. Upon completion of the work on the north end of the project a portion of the traffic control will be removed.

Please be aware that all potential schedules are subject to change due to varying factors, including other utility work, subcontractor's schedules, and most importantly, the weather. Also, please keep in mind that any impacts to landscaping during the sidewalk construction will be restored once the sidewalk has been installed.

Safety

Please remind your children to stay away from construction sites, construction machinery, and stockpiled materials. These sites, machines, and materials can be dangerous. Job site safety is our number one concern.

Who to Contact in an Emergency

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 have a list of the contractor's emergency contacts. If it is not an emergency, you can also get a hold of the Edina Police Dept. on their non-emergency phone number at 952-826-1600.

Who to Contact with Questions and Concerns

As always, please feel free to contact me if you have any questions. I can be reached in the office at 952-826-0440 or jcynor@ci.edina.mn.us

The City of Edina and G. L. Contracting, Inc. would like to thank you for your patience and cooperation during this project.

Jamie Cynor - Project Manager, City of Edina